

Courthouse Rd – US 90 to Pass Rd



Bi-Weekly Status Report

5/13/2019

Project: Courthouse Rd

Project Manager: City of Gulfport, Engineering Department (228) 868-5740

Construction Engineer: Pickering Firm, Inc. – Andy Phelan (228) 432-5925

Project Description:

Reconstruction of Courthouse Rd from U.S. Highway 90 to Pass Road. Work includes paving, raised medians, sidewalks, sub-surface drainage, roadway lighting, and the installation of traffic signals.

Percentage of Design Complete:	100% (final project plans)
Estimated Design Completion Date:	12/21/16 (final project plans)
Construction Time Elapsed:	Began on June 26, 2017
Percentage of Construction Complete:	98%
Estimated Construction Completion Date:	Fall of 2018 (time extension requested by Contractor)

Activities Completed To-Date

- Asphalt paving for trenches where the water main work was completed
- City completing a water main adjustment near security square
- Traffic signals are on at Perry and Admiral
- Street lights are on north of the railroad
- Relocation of 2 guy wires at Security Square
- City to video and confirm drainage pipe to be abandoned
- City to video drainage south of Pass Rd to Perry to confirm no blockages-none found
- Working out more ADA compliance issues
- Pavement removal at driveways - as needed for culvert, conduit, and gutter work
- Relocation/removal of guy wires at Pass Rd-only AT&T remaining
- Water meter relocation – only a few remaining- City to do 4 on Perry
- Removal of excess pipe at Security Square
- Underground conduit for electrical and cable south of the RR-some inspection by MPC remaining
- Traffic signal poles with mast arms at Pass Rd-in operation have yet to remove old poles
- Redesign of Sidewalk on Perry St
- Underground conduit for electrical and cable north of the RR
- City completed a sewer repair
- Culverts-completed
- Light pole foundations and bases complete within the medians
- Electrical conduit installation and pulling wire within medians
- Light poles in the median up and in burn in period
- Manhole conflict with curb near McDonalds-City to replace manhole within next couple weeks
- Irrigation conduit installation
- City to complete 1 storm drainage repairs
- Light poles conflicting with MPC will be delivered to City for later installation
- Curb and Gutter work
- Sidewalk work-ongoing
- Removal & replacement of concrete driveways
- Drainage boxes/inlets-box at Exxon flume, adjust top at South China, headwall between 30th & 31st St

Upcoming Activities

- Contractor has requested more time-work in progress
- Paving operations