

City of Gulfport  
Dedaux Rd - Three Rivers Rd to  
Dede Dr



Monthly Status Report

9/13/2018

Project: Dedaux Rd Widening, Phase I

Project Manager: Charna Mosley (MSEG) (601) 355-3518

Senior Project Engineer: Chad Edwards (MSEG) (601) 355-3518

Project Engineer: Matthew Hosey (MSEG) (228) 206-1115

Project Description:

Widening of Dedaux Rd from 2-lane to 5-lane, from Three Rivers Rd to Dede Dr. Work includes paving, raised medians, sidewalks, sub-surface drainage, lighting, traffic signal, and utility relocation.

Percentage of Design Complete:	100%
Estimated Design Completion Date:	6/13/2017
Construction Time Elapsed:	Began on 12/4/2017
Percentage of Construction Complete:	34.67%
Percentage of Time Ellapsed:	69.86%
Estimated Construction Completion Date:	Fall 2018

Activities Completed To-Date

- Removal of obstructions (100%) 4/17/2018
- Clearing and Grubbing (100%) 4/5/2018
- Sewer Mains N, R, and P (100%) 3/15/2018
- Water Main (99%) 7/30/18
- Box Culvert Barrel and Wing Wall/Apron Concrete Poured (100%) 5/31/18
- Drainage Pipe and Inlets (57%) 9/1/18
- Sub-Grade Prepared for Soil-Cement Base (90%) 9/1/18
- Soil-Cement base (87%) 9/1/18
- Asphalt Paving (10%) 9/1/18
- Light poles (4%) 9/1/18
- Conduit Bores for traffic signal poles at Three Rivers Rd Intersection started 9/12/18
- Curb & Gutter on the south side started 9/12/18

Activities on Hold

No Activities currently on Hold, but frequent rain has slowed progress.

Upcoming Activities

- Continue Drainage Pipe and Inlets on north side of Dedaux Rd.
- Continue sub-base construction between Three Rivers Rd and the box culvert on the North side
- Begin Soil-Cement base on the North Side
- Continue Curb & Gutter on the South Side
- Transition Traffic to newly built south lanes to allow construction on the north side
- Continue Asphalt Base Course Paving on South side
- Curb and Gutter, Sidewalks, Driveways, and Road Paving.
- Grass & Seeding on the whole Project
- Lighting and Traffic Signals
- Striping

