

City of Gulfport
Dedeaux Rd - Three Rivers Rd to
Dede Dr



Monthly Status Report

6/13/2019

Project: Dedeaux Rd Widening, Phase I
Project Manager: Charna Mosley (MSEG) (601) 355-3518
Senior Project Engineer: Chad Edwards (MSEG) (601) 355-3518
Project Engineer: Matthew Hosey (MSEG) (228) 206-1115

Project Description:

Widening of Dedeaux Rd from 2-lane to 5-lane, from Three Rivers Rd to Dede Dr. Work includes paving, raised medians, sidewalks, sub-surface drainage, lighting, traffic signal, and utility relocation.

Percentage of Design Complete: 100%
Estimated Design Completion Date: 6/13/2017
Construction Time Elapsed: Began on 12/4/2017
Percentage of Construction Complete: 97.64%
Percentage of Time Elapsed: 150.17%
Estimated Construction Completion Date: Summer 2019

Activities Completed To-Date

- Removal of obstructions (100%) 4/17/2018
 - Clearing and Grubbing (100%) 4/5/2018
 - Sewer Mains N, R, and P (100%) 3/15/2018
 - Water Main (100%) 7/30/18
 - Box Culvert Barrel and Wing Wall/Apron Concrete Poured (100%) 5/31/18
 - Drainage Pipe and Inlets (100%) 7/10/19
 - Sub-Grade Prepared for Soil-Cement Base (100%) 1/31/19
 - Soil-Cement base (100%) 1/31/19
 - Asphalt Paving (100%) 3/31/19
 - Light poles (100%) 2/28/19
 - Traffic signals at Three Rivers Rd Intersection (100%) 4/30/19
 - Curb & Gutter (100%) 4/30/19
 - Sidewalks and Driveways (100%) 7/10/19
 - Transition Traffic to both inside lanes to allow construction on outside lanes, driveways, and sidewalks 12/31/18
 - Pavement Striping, Signs, and Raised Pavement Markers (100%) 5/31/19
 - Grass & Seeding on most of Project (100%) 5/31/19
 - ROW Marker Installation (100%) 7/10/19
 - SA #1 work: Yard Drains and Pedestal Inlets in yards to promote positive drainage (100%) 7/10/19
- Substantial Completion 7/10/2019**

Activities on Hold

No Activities currently on hold

Upcoming Activities

Final Inspection, 7-day period to complete Punch List

