



DEDEAUX ROAD UTILITY RELOCATION
11/6/2015

Centerpoint Gas	Gene McKay
Current Status	Relocation is 100 % complete
Issues	None
Estimated Completion Date	
AT & T	Jay Murphy
Current Status	Boring and buried cable work is complete. All poles are framed for new aerial cable. Changeover and abandonment of old facilities to follow. 45% complete to date.
Issues	
Estimated Completion Date 11/30/2015	
Southern Light	Barry Buchanan
Current Status	Relocation is 100 % complete
Issues	None
Estimated Completion Date	
Coast Electric	Kendall Ladner
Current Status	All new poles are set and line transferred to new poles. Will remove old poles after CableOne and ATT transfer their lines. 95% Complete.
Issues	None
Estimated Completion Date 12/15/2015	
Cable One	Doug Montiforte
Current Status	All materials are in. Aerial work has begun. 20% Complete
Issues	None
Estimated Completion Date 12/11/2015	



