

City of Gulfport
Dedeaux Rd - Three Rivers Rd to
Dede Dr



Monthly Status Report

4/12/2018

Project: Dedeaux Rd Widening, Phase I

Project Manager: Charna Mosley (MSEG) (601) 355-3518

Senior Project Engineer: James Price (MSEG) (228) 206-1115

Project Engineer: Matthew Hosey (MSEG) (228) 206-1115

Project Description:

Widening of Dedeaux Rd from 2-lane to 5-lane, from Three Rivers Rd to Dede Dr. Work includes paving, raised medians, sidewalks, sub-surface drainage, lighting, traffic signal, and utility relocation.

Percentage of Design Complete:	100%
Estimated Design Completion Date:	6/13/2017
Construction Time Elapsed:	Began on 12/4/2017
Percentage of Construction Complete:	4.65%
Estimated Construction Completion Date:	Fall 2018

Activities Completed To-Date

- Began Removal of obstructions 1/9/2018
- Began Clearing and Grubbing 1/24/2018
- Continue Clearing and Grubbing (Woods at Box Culvert Extension) 4/2/2018
- Began Stream Diversion for Box Culvert Extension 4/12/2018
- Sewer Mains N, R, and P (95%) 3/15/2018
- Water Main (40%) 4/12/2018

Moran Hauling is finishing up other projects and will have multiple crews working on Dedeaux, so progress is expected to increase significantly.

Activities on Hold

- Water Main installation on the north side of Dedeaux between Dede Dr and Faust Dr should be able to resume, as the Cable One conflict in this location is scheduled to be completed by Friday, April 13, 2018.
- MS Power Transmission line guy wires (Head Start School property) are in conflict with drainage pipe and curb on south side. MS Power says the guys can be adjusted, but want to discuss cost of adjustment. Drainage work has not begun yet, but is expected to begin in late April.

Upcoming Activities

- 2nd Moran Hauling Crew expected to start Box Culvert Extension
- Drainage Structure and Pipe Installation.
- Road Sub-base excavation and fill
- Road Base (Soil-Cement Stabilization)
- Curb and Gutter, Sidewalks, Driveways, and Road Paving.
- Lighting and Traffic Signals
- Striping

