

City of Gulfport Hwy 49 in Orange Grove Rehabilitation Sewer Project



Bi-Weekly Status Report

5/18/2018

Project: 1-25, Sewer

Wards: 7

Project Manager: City of Gulfport, Engineering Department (228) 868-5740

Engineer: Pickering Firm, Inc. – Andy Phelan (228) 432-5925

Total Approved Budget: \$650,000

Project Description:

Sewer Project 1-25: Hwy 49 in Orange Grove Rehabilitation will generally consist of 3,500 linear feet of sewer main, associated manholes, services, and related appurtenances installed along parts of Old Hwy 49 from O'Neal Road north to where it turns into John Clark Road and along portions of Nugent Road.

Percentage of Design Complete: 100%

Estimated Design Completion Date: 9/1/17

Construction Time Elapsed: Began on 2/12/2018

Percentage of Construction Complete: 99%

Estimated Construction Completion Date: 5/13/2018

Activities Completed To-Date

- Develop preliminary horizontal and vertical alignments
- Survey underway
- MDEQ submittal
- City review of plans
- Construction plans and specifications
- Permission to Advertise
- Advertise Bid
- Bid Opening
- Award Bid
- Preconstruction Meeting
- Notice to Proceed

Upcoming Activities

- Construction

