



A. GARNER RUSSELL & ASSOCIATES, INC.
CONSULTING ENGINEERS
520 33RD STREET, GULFPORT, MS 39507
TEL: (228) 863-0667

PROJECT STATUS REPORT

Mar. 14, 2018

Improvements to Canal Road from Landon Rd. to I-10

Consulting Engineer Contact Person(s): Doug Rackley

Construction Contractor: Twin L. Construction, Inc.

Construction Contract Amount: \$988,178.00

Notice to Proceed Issued: May 15, 2017

Contract Time: 120 Working Days

Anticipated Substantial Completion Date: ~Summer 2018

Progress Thru: 2/28/2018

Pay Estimate #: 10

Value of Work Completed: ~\$433,700

% of Value Completed: ~44%

Elapsed Contract Time (Productive Days): ~110

% of Elapsed Contract Time: ~92%

Estimated % of Project Completion: ~44%