

7-29-15

Percentage of Study Phase Complete: 100 %
Estimated Design Completion Date: 7-30-15
Construction Time Elapsed: N/A
Percentage of Construction Complete: N/A
Estimated Construction Completion Date: N/A

CURRENT ACTIVITY

- Assembly of final information

UPCOMING ACTIVITY

- Begin design of proposed project

7-15-15

Percentage of Study Phase Complete: 90 %
Estimated Design Completion Date: 6-30-15
Construction Time Elapsed: N/A
Percentage of Construction Complete: N/A
Estimated Construction Completion Date: N/A

CURRENT ACTIVITY

- City Review and Discussions

UPCOMING ACTIVITY

- Assembly of information



6-24-15

Percentage of Study Phase Complete: 90 %
Estimated Design Completion Date: 6-30-15
Construction Time Elapsed: N/A
Percentage of Construction Complete: N/A
Estimated Construction Completion Date: N/A

CURRENT ACTIVITY

- City Review and Discussions

UPCOMING ACTIVITY

- Assembly of information report

6-10-15

Percentage of Study Phase Complete: 85%
Estimated Design Completion Date: 6-30-15
Construction Time Elapsed: N/A
Percentage of Construction Complete: N/A
Estimated Construction Completion Date: N/A

CURRENT ACTIVITY

- Preparation of Schematic Drawings
- Drainage Calculations
- Cost Estimating

UPCOMING ACTIVITY

- Assembly of information report



4-29-15

Percentage of Study Phase Complete: 55%
Estimated Design Completion Date: 5-30-15
Construction Time Elapsed: N/A
Percentage of Construction Complete: N/A
Estimated Construction Completion Date: N/A

CURRENT ACTIVITY

- Drainage Analysis
- Review of As-Built Plans

UPCOMING ACTIVITY

- Preparation of Schematic Drawings
- Cost Estimating

4-15-15

Percentage of Study Phase Complete: 15%
Estimated Design Completion Date: 5-30-15
Construction Time Elapsed: N/A
Percentage of Construction Complete: N/A
Estimated Construction Completion Date: N/A

CURRENT ACTIVITY

- Surveying
- Mapping

UPCOMING ACTIVITY

- Drainage Analysis
- Cost Estimating





Greenview Drive Drainage Improvements – Study Phase

G014110.002

Project: 11

Ward: 2

Project Manager: Gulfport Engineering Department (228) 868-5740

Engineer: Waggoner Engineering, Inc. - Billy Waits (228) 206-1115

Total Approved Budget: \$250,000