



A. GARNER RUSSELL & ASSOCIATES, INC.
CONSULTING ENGINEERS
 520 33RD STREET, GULFPORT, MS 39507
 TEL: (228) 863-0667

PROJECT STATUS REPORT

Mar. 14, 2018

INTERCONNECT SEAWAY ISLAND AND BAYOU VIEW WATER SYSTEMS

Consulting Engineer Contact Person(s): David Ball

Construction Contractor: Gator Boring
 Construction Contract Amount (Thru S.A. #1): \$282,970.00
 Notice to Proceed Issued: November 28, 2016
 Contract Time: 90 Calendar Days
 Substantial Completion Date: Jan. 31, 2017

Progress Thru: 4/30/2017
 Pay Estimate #: 3
 Value of Work Completed: \$258,904.56
 % of Value Completed: ~92%
 Elapsed Contract Time (Calendar Days): 34
 % of Elapsed Contract Time: ~72%
 Estimated % of Project Completion: ~100%

General Description of Construction Work Completed To Date:

- All work is completed; all closeout documents completed.
- Additional required easement document is prepared & transmitted to City.

Planned Near Term Work:

- Field work for additional required easement.

Issues/Concerns:

- Easement/water main location.