



**A. GARNER RUSSELL & ASSOCIATES, INC.**  
**CONSULTING ENGINEERS**  
 520 33<sup>RD</sup> STREET, GULFPORT, MS 39507  
 TEL: (228) 863-0667

## PROJECT STATUS REPORT

### August 10, 2016 PUMP STATION REHABILITATION

Consulting Engineer Contact Person(s): Bob Escher, Scott Burge

Construction Contractor: ..... DNA Underground, LLC  
 Construction Contract Amount ..... \$1,099,066.00  
 Notice to Proceed Issued: ..... June 27, 2016  
 Contract Time: ..... 360 Calendar Days  
 Anticipated Substantial Completion Date: ..... May 2017

Progress Thru: ..... 8/5/16

---

Pay Estimate #: ..... 1

Value of Work Completed: ..... \$69,675.00

% of Value Completed: ..... 6.3%

Elapsed Contract Time..... 44 days

% of Elapsed Contract Time: ..... 12.2%

Estimated % of Project Completion: ..... 6.3%

#### Design Phase

##### General Description of Work Completed To Date (Phase 1):

- Preliminary construction plans and specifications have been submitted to City for review and comment.
- Met with City representatives regarding comments to initial set of plans and specifications.
- Have incorporated City comments into the specifications.
- Bid specifications and preliminary construction estimate have been completed.
- Have OPC form signed by the City and Executive Director of the HARCUA.
- Pertinent document regarding the new gravity sewer have been submitted to DEQ.
- Surveyed additional pump station sites, as requested by the City, for incorporation into the Plans.
- Obtained electronic copy of City Standards from BMA and have incorporated the Standards into the bid documents.
- Completed work on Draft Bid documents and submitted to the City for review on 1-19-16
- Met with City on 1-27-16. Set advertisement, bid opening and pre-bid meeting dates. City will get approval to advertise at the second meeting in February.
- City completed their review
- Final comments received by the City incorporated into the bid documents.
- Obtained MDEQ approval for the design
- Advertisement for the project published (2-19 and 2-26)
- Conducted prebid meeting on 3-9-16
- Issued addendum for the project

#### Bidding and Construction Phase

- Bids received on 3-24-16.
- Project was awarded on 4-19-16
- Notice of Award and Contracts sent to contractor for execution
- Executed contracts received from the City and have been transmitted to the Contractor
- Preconstruction conference held on 5-18-16



A. GARNER RUSSELL & ASSOCIATES, INC.

CONSULTING ENGINEERS

520 33<sup>RD</sup> STREET, GULFPORT, MS 39507

TEL: (228) 863-0667

- Notice to Proceed Issued with a contract start date of 6-27-16
- Review of submittals provided to date is complete
- Contractor has begun receiving pump station parts and is expected to mobilize on Oak Avenue mid week during the w/e 7-22-16. He anticipates beginning the gravity sewer work in the Johnson Homes area at the same time or the early part of the following week.
- Contractor mobilized to the Oak Avenue site on 7-25-16.
- Work on Oak Avenue substantially complete on 8-5-16.
- Contractor mobilized to Greenbriar Avenue pump station site on 8-8-16.

Planned Near Term Work:

- Mobilize and begin work on the Johnson Homes gravity sewer.
- City has requested that AGR stay in close communication with Lyle Smith, regarding work that was not included in the base bid portion of the Phase I project, to determine if any of the omitted work that cannot be performed by in-house personnel could be added into the Phase I contract. The scope of work in the base bid was the only work authorized in the award of the Phase I contract.

Issues/Concerns:

-