

Seaway Road West Widening

Project Manager – Gulfport Department of Engineering

Project Engineer – Smith Seckman Reid, Inc –

Project Construction Cost - \$2,991,742.61

Project Scope – Widening of Seaway Road West to four lanes with a divided median from Three Rivers Road east 1.2 miles to the current four lane roadway.

Work Being Performed – Installation of drainage structures, grading and placement of earthwork to widen lanes on the south side of roadway. Placement of concrete curb and gutter near the edge of existing roadway. Placement of seed and hay on slopes to allow growth of grass.

Projected Work – Installation of drainage structures, grading and placement of earthwork to widen lanes on the south side of the existing roadway, grassing of slopes, placement of crushed stone base. **Seaway Road will be closed to through traffic from July 10, 2015 to July 20, 2015 in order to place seven (7) lines of 66" pipe across roadway.**

Project % Complete – 25%

Completion Date – March 15, 2016