



BRICKYARD BAYOU DRAINAGE IMPROVEMENTS – PHASE 2

PROJECT STATUS



BROWN, MITCHELL
& ALEXANDER, INC.

CONSULTING ENGINEERS

www.bmaengineers.com

521 34th Street,
Gulfport, MS 39507
(228)864-7612
Fax(228)864-7676

796 Vieux Marche,
2nd Floor,
Biloxi, MS 39530
(228)436-7612
Fax(228)436-7676

Project Manager: Dax Alexander, P.E.
Asst. Project Manager: Grady Martin, P.E.

Date: August 11, 2015

ASSIGNED PROJECT TASKS	WORK COMPLETED TO DATE	PROJECT TASKS TO CONTINUE OR BEGIN IN THE NEXT 30 DAYS
<div>Task 1</div> <div>Hydraulic study and report of main channel from 8th Avenue to Western City limits.</div>	<div>a. Performed topographic survey for study, including channel cross- sections and data for piped sections.</div> <div>b. Held meetings with Gulfport to discuss and develop details of project and strategy to meet project time requirements.</div> <div>c. Requested and received HEC drainage model data for main channel per 2001 FIRM Flood Study. This information will reduce our effort necessary for the hydraulic study & report.</div> <div>d. Developed conceptual plans for environmental permitting and for public notification.</div> <div>e. Hydrologic calculations complete</div> <div>f. Modeling / profile calculations complete.</div> <div>g. Report complete.</div> <div>h. Updated information to include Alternate 5 model and cost opinion.</div>	<div>a. Report complete and submitted to City 5/26/2015.</div>
<div>Task 2</div> <div>Review of ownership of adjacent properties from 8th Avenue to Highway 49</div>	<div>a. Provided land & record research relative to adjacent property owners along the main channel from 8th Avenue to Hwy 49.</div> <div>b. Provided additional land record research relative to drainage & maintenance easements for some segment of main channel.</div> <div>c. Submitted ownership map to Gulfport, along with table of adjacent property owners and copies of relevant deeds.</div>	<div>a. Task complete</div>
<div>Task 3</div> <div>Environmental permitting for improvements from 8th Avenue to Highway 49</div>	<div>a. Organized and attended interagency meeting with COE, MDMR, USF&W, MDEQ and others to discuss planned improvements, schedules, permit requirements and information required for permit application.</div> <div>b. Developed alternatives analysis, details of preferred alternative; completed wetland delineation.</div> <div>c. Organized and presented project information and received comments from public meeting regarding project.</div> <div>d. Submitted Corps of Engineers/Department of Marine Resources permit application</div> <div>e. Completed receipt of public comments</div> <div>f. Corp of Engineers public comment period has begun</div> <div>g. COE request for additional information:</div> <div>h. Drainage model information,</div> <div>i. Detail on material to be excavated/dredged for beneficial use (BU) consideration. We expect to respond by March 20th.</div> <div>j. Assisting City in preparation of NEPA EA as requested by Carrie Bundt.</div> <div>k. DMR requests additional information – Not necessary due to permit modification.</div> <div>l. Permit modification submitted on 4/14/15 for AMS General Permit in lieu of a full COE/DMR permit. Work contemplated is “clearing and snagging” – MDMR permit for “clearing and snagging” from 8th Ave. to Hwy 49 issued on 5/15/2015.</div>	<div>a. Task complete as the COE and DMR permits for work east of Highway 49 have been obtained.</div>
<div>Task 4</div> <div>Topographic survey: 28th Street to 8th Avenue</div>	<div>a. Completed cross-sections and utility locates.</div>	
<div>Task 5</div> <div>Easement Surveys</div>	<div>a. Initial task is for field work to identify the number of easements necessary.</div> <div>b. A preliminary layout for the maintenance route is complete.</div> <div>c. Easement exhibits have been updated and delivered to the city.</div> <div>d. Top of bank located from Hwy 49 to 28th Street.</div> <div>e. Provided City an updated cost estimate to extend project West of Hwy 49.</div>	<div>a. Field work started approximately 7/2/15. Preliminary field work is anticipated for completion at the end of July, 2015.</div> <div>b. Providing support for City’s Grant Modification.</div> <div>c. Continuing to work on easement documents starting at 8th Avenue and continuing upstream.</div>