

## Seaway Road West Widening

**Date** – February 15, 2016

**Project Manager** – Gulfport Department of Engineering

**Project Engineer** – Smith Seckman Reid, Inc –

**Project Construction Cost** - \$2,991,742.61

**Project Scope** – Widening of Seaway Road West to four lanes with a divided median from Three Rivers Road east 1.2 miles to the current four lane roadway.

**Work Being Performed This Week** – Laying the surface lift of asphalt in the travel lanes and median crossovers. Placing temporary stripe when needed.

**Projected Work** – Placing permanent roadway signs and placing permanent roadway stripe and raised pavement markers. Laying asphalt on local roads and driveways.

**Project % Complete** – 83%

**Completion Date** – February 20, 2015